Time of Order: **1000** Date of Order: **9/12/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/12/2019

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/12/19**	to	**9/13/19**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1047**	1147	-100
River Pumps	0	0	0	Flow below Percha Dam	1047	1147	-100
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1047	1147	-100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	822	892	-70
Eastside Canal	0	30	-30	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	225	225	0	Flow at American Dam	887	957	-70
(-) Bypass WW32	**-65**	**-65**	0	**District Totals**			
Total Upper Valley	**160**	**190**	**-30**	Total for EBID	**0**	0	0
State Line	**9/14/19**	to	**9/14/19**	Total for EPCWID	**853**	953	-100
La Union West TX	40	40	0	**Total for Both Districts**	**853**	**953**	**-100**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	120	120	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	1047	1147	-100
3 Saints East TX	0	30	-30	Release	**1047**	1147	-100
3 Saints East NM	0	0	0				
Totals State Line	**160**	**190**	**-30**				
Lower Valley	**9/15/19**	to	**9/15/19**	**Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	125	170	-45		2.68	2.68	5.36
JR-WTP	88	88	0	Reservoir Elevation (ft)			4143.63
Riverside Canal	430	455	-25	Flow Rate (cfs)			1048
Total Lower Valley	**693**	**763**	-70	Difference (Release and Gates Flow) cfs			1
Mexico	194	194	0	U.S.B.R. gate settings	2.90	2.90	5.80