Time of Order: **900** Date of Order: **10/4/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 10/4/2019

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**10/4/19**	to	**10/5/19**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**0**	423	-423
River Pumps	0	0	0	Flow below Percha Dam	0	423	-423
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	0	423	-423
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	0	273	-273
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	0	150	-150	Flow at American Dam	0	343	-343
(-) Bypass WW32	**0**	**-70**	70	**District Totals**			
Total Upper Valley	**0**	**80**	**-80**	Total for EBID	**0**	0	0
State Line	**10/6/19**	to	**10/9/19**	Total for EPCWID	**0**	**423**	-423
La Union West TX	0	0	0	**Total for Both Districts**	**0**	**423**	**-423**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	80	-80	Total Gains/Loss	**0**	**0**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	0	423	-423
3 Saints East TX	0	0	0	Release	**0**	423	-423
3 Saints East NM	0	0	0				
Totals State Line	**0**	**80**	**-80**				
Lower Valley	**10/7/19**	to	**10/10/19**	**Mon-Thurs**			
UR-WTP	0	46	-46		E.Gate	W.Gate	Total
Franklin Canal	0	60	-60		0.00	0.00	-
JR-WTP	0	80	-80	Reservoir Elevation (ft)			4141.36
Riverside Canal	0	157	-157	Flow Rate (cfs)			0
Total Lower Valley	**0**	**343**	-343	Difference (Release and Gates Flow) cfs			0
Mexico	0	0	0	U.S.B.R. gate settings	0.00	0.00	-
	District cut the water order to zero due to rain and arroyo. Will reopen Caballo when the arroyos play out.						