Time of Order: **1100** Date of Order: **3/13/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/13/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/13/20**	to	**3/14/20**	**River Boost**	-1500	-100	-1400
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2000**	600	1400
River Pumps	0	0	0	Flow below Percha Dam	2000	600	1400
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	2000	600	1400
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-750**	**-50**	-700
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	1250	550	700
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-750**	**-50**	-700
Westside Canal	0	0	0	Flow at American Dam	500	500	0
(-) Bypass WW32	**0**	**0**	0	**District Totals**			
Total Upper Valley	**0**	**0**	**0**	Total for EBID	**0**	0	0
State Line	**3/16/20**	to	**3/19/20**	Total for EPCWID	**394**	**394**	0
La Union West TX	0	0	0	**Total for Both Districts**	**394**	**394**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-1500**	**-100**	-1400
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	500	500	0
3 Saints East TX	0	0	0	Release	**2000**	600	1400
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**3/16/20**	to	**3/19/20**	**Mon-Thurs**			
UR-WTP	24	24	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		4.51	4.51	9.02
JR-WTP	70	70	0	Reservoir Elevation (ft)			4152.01
Riverside Canal	200	200	0	Flow Rate (cfs)			2002
Total Lower Valley	**394**	**394**	0	Difference (Release and Gates Flow) cfs			2
Mexico	106	106	0	U.S.B.R. gate settings	4.51	4.51	9.02
	release set for 1100.						