Time of Order: **1000** Date of Order: **3/14/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/14/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/14/20**	to	**3/15/20**	**River Boost**	-800	-1500	700
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1300**	2000	-700
River Pumps	0	0	0	Flow below Percha Dam	1300	2000	-700
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1300	2000	-700
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-400**	**-750**	350
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	900	1250	-350
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-400**	**-750**	350
Westside Canal	0	0	0	Flow at American Dam	500	500	0
(-) Bypass WW32	**0**	**0**	0	**District Totals**			
Total Upper Valley	**0**	**0**	**0**	Total for EBID	**0**	0	0
State Line	**3/16/20**	to	**3/19/20**	Total for EPCWID	**394**	**394**	0
La Union West TX	0	0	0	**Total for Both Districts**	**394**	**394**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-800**	**-1500**	700
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	500	500	0
3 Saints East TX	0	0	0	Release	**1300**	2000	-700
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**3/16/20**	to	**3/19/20**	**Mon-Thurs**			
UR-WTP	24	24	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		2.99	2.99	5.98
JR-WTP	70	70	0	Reservoir Elevation (ft)			4152.13
Riverside Canal	200	200	0	Flow Rate (cfs)			1301
Total Lower Valley	**394**	**394**	0	Difference (Release and Gates Flow) cfs			1
Mexico	106	106	0	U.S.B.R. gate settings	4.51	4.51	