Time of Order: **1000** Date of Order: **3/26/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/26/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**3/26/20**	to	**3/27/20**
Arrey Canal	0	0	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	0	0	0
Westside Canal	100	100	0
(-) Bypass WW32	-10	-10	0
Total Upper Valley	**90**	**90**	**0**
State Line	**3/27/20**	to	**3/28/20**
La Union West TX	0	0	0
La Union West NM	0	0	0
La Union East TX	90	90	0
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**90**	**90**	**0**
Lower Valley	**3/29/20**	to	**3/29/20**
UR-WTP	39	39	0
Franklin Canal	100	150	-50
JR-WTP	54	54	0
Riverside Canal	400	400	0
Total Lower Valley	**593**	**643**	**-50**
Mexico	**106**	**106**	**0**

	Current	Prior	Change
River Boost	-300	-300	0
River Reaches/Stations			
Caballo Release	1089	1139	-50
Flow below Percha Dam	1089	1139	-50
(-) By pass Leasburg WW 8	0	0	0
Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
Flow at Leasburg Cable	1039	1089	-50
Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Flow below Mesilla Dam	839	889	-50
Gain/Loss Mesilla-American	**-150**	**-150**	0
Flow at American Dam	699	749	-50
District Totals			
Total for EBID	0	0	0
Total for EPCWID	683	733	-50
Total for Both Districts	**683**	**733**	**-50**
Project Totals			
Total Gains/Loss	**-300**	**-300**	0
Total EBID, EPCWID, Mexico	789	839	-50
Release	1089	1139	-50
Sun			
	E.Gate	W.Gate	Total
	2.49	2.49	4.98
Reservoir Elevation (ft)			4152.95
Flow Rate (cfs)			1090
Difference (Release and Gates Flow) cfs			1
U.S.B.R. gate settings	2.49	2.49	