Time of Order: **1000** Date of Order: **3/28/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/28/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**3/28/20**	to	**3/29/20**
Arrey Canal	0	0	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	0	0	0
Westside Canal	150	150	0
(-) Bypass WW32	-50	-50	0
Total Upper Valley	**100**	**100**	**0**
State Line	**3/29/20**	to	**4/1/20**
La Union West TX	30	30	0
La Union West NM	0	0	0
La Union East TX	70	70	0
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**100**	**100**	**0**
Lower Valley	**3/31/20**	to	**4/2/20**
UR-WTP	23	23	0
Franklin Canal	50	50	0
JR-WTP	54	54	0
Riverside Canal	400	456	-56
Total Lower Valley	**527**	**583**	**-56**
Mexico	**106**	**106**	**0**

	Current	Prior	Change
River Boost	-300	-300	0
River Reaches/Stations			
Caballo Release	1033	1089	-56
Flow below Percha Dam	1033	1089	-56
(-) By pass Leasburg WW 8	0	0	0
Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
Flow at Leasburg Cable	983	1039	-56
Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Flow below Mesilla Dam	733	789	-56
Gain/Loss Mesilla-American	**-150**	**-150**	0
Flow at American Dam	633	689	-56
District Totals			
Total for EBID	0	0	0
Total for EPCWID	627	683	-56
Total for Both Districts	**627**	**683**	**-56**
Project Totals			
Total Gains/Loss	**-300**	**-300**	0
Total EBID, EPCWID, Mexico	733	789	-56
Release	1033	1089	-56
Tues-Thurs			
	E.Gate	W.Gate	Total
	2.36	2.36	4.72
Reservoir Elevation (ft)			4152.88
Flow Rate (cfs)			1032
Difference (Release and Gates Flow) cfs			-1
U.S.B.R. gate settings	2.36	2.36	