Time of Order: **1000** Date of Order: **4/18/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/18/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**4/18/20**	to	**4/19/20**
Arrey Canal	200	200	0
(-) Bypass	0	0	0
River Pumps	20	10	10
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	0	0	0
Westside Canal	100	100	0
(-) Bypass WW32	0	0	0
Total Upper Valley	**320**	**310**	**10**
State Line	**4/19/20**	to	**4/22/20**
La Union West TX	20	20	0
La Union West NM	0	0	0
La Union East TX	80	80	0
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**100**	**100**	**0**
Lower Valley	**4/21/20**	to	**4/23/20**
UR-WTP	23	23	0
Franklin Canal	70	70	0
JR-WTP	85	85	0
Riverside Canal	100	110	-10
Total Lower Valley	**278**	**288**	**-10**
Mexico	**177**	**177**	**0**

	Current	Prior	Change
River Boost	-250	-250	0
River Reaches/Stations			
Caballo Release	1025	1025	0
Flow below Percha Dam	825	825	0
(-) By pass Leasburg WW 8	0	0	0
Gain/Loss Caballo-Leasburg	**-20**	**-20**	0
Flow at Leasburg Cable	785	795	-10
Gain/Loss Leasburg-Mesilla	**-180**	**-180**	0
Flow below Mesilla Dam	505	515	-10
Gain/Loss Mesilla-American	**-50**	**-50**	0
Flow at American Dam	455	465	-10
District Totals			
Total for EBID	220	210	10
Total for EPCWID	378	388	-10
Total for Both Districts	**598**	**598**	**0**
Project Totals			
Total Gains/Loss	**-250**	**-250**	0
Total EBID, EPCWID, Mexico	775	775	0
Release	1025	1025	0
Tues-Thurs			
	E.Gate	W.Gate	Total
	2.37	2.37	4.74
Reservoir Elevation (ft)			4151.89
Flow Rate (cfs)			1025
Difference (Release and Gates Flow) cfs			0
U.S.B.R. gate settings	2.37	2.37	