Time of Order: **930** Date of Order: 5/27/20

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/27/2020

Approved EPCWID: RR Time Faxed to Reclamation: **930**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/27/20**	to	**5/28/20**	**River Boost**	-100	-50	-50
Arrey Canal	210	210	0	**River Reaches/Stations**			
(-) Bypass	0	-50	50	Caballo Release	2056	1926	130
River Pumps	20	20	0	Flow below Percha Dam	1846	1716	130
Leasburg Canal	310	280	30	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	10	10	0	Flow at Leasburg Cable	1516	1466	50
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-100**	**-50**	-50
Eastside Canal	200	200	0	Flow below Mesilla Dam	756	756	0
Westside Canal	430	430	0	Gain/Loss Mesilla-American	**0**	**0**	0
(-) Bypass WW32	-30	-30	0	Flow at American Dam	786	786	0
Total Upper Valley	**1170**	**1090**	**80**	**District Totals**			
State Line	**5/28/20**	to	**5/30/20**	Total for EBID	1080	1000	80
La Union West TX	20	20	0	Total for EPCWID	823	823	0
La Union West NM	80	80	0	**Total for Both Districts**	**1903**	**1823**	**80**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	30	30	0	Total Gains/Loss	**-100**	**-50**	-50
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1956	1876	80
3 Saints East NM	0	0	0	Release	2056	1926	130
Totals State Line	**200**	**200**	**0**				
Lower Valley	**5/29/20**	to	**5/31/20**	**Fri-Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	180	180	0		4.60	4.60	9.20
JR-WTP	93	93	0	Reservoir Elevation (ft)			4152.47
Riverside Canal	410	410	0	Flow Rate (cfs)			2057
Total Lower Valley	**733**	**733**	**0**	Difference (Release and Gates Flow) cfs			1
Mexico	**53**	**53**	**0**	U.S.B.R. gate settings	4.60	4.33	