Time of Order: **1000** Date of Order: 7/28/20

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/28/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/28/20**	to	**7/29/20**	**River Boost**	0	-50	50
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1506	1506	0
River Pumps	0	0	0	Flow below Percha Dam	1506	1506	0
Leasburg Canal	230	180	50	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1276	1326	-50
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**-50**	50
Eastside Canal	130	130	0	Flow below Mesilla Dam	806	806	0
Westside Canal	340	340	0	Gain/Loss Mesilla-American	**0**	**0**	0
(-) Bypass WW32	-40	-60	20	Flow at American Dam	846	866	-20
Total Upper Valley	**660**	**590**	**70**	**District Totals**			
State Line	**7/30/20**	to	**8/1/20**	Total for EBID	580	530	50
La Union West TX	10	10	0	Total for EPCWID	749	749	0
La Union West NM	50	50	0	**Total for Both Districts**	**1329**	**1279**	**50**
La Union East TX	70	50	20	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**0**	**-50**	50
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1506	1456	50
3 Saints East NM	0	0	0	Release	1506	1506	0
Totals State Line	**150**	**130**	**20**				
Lower Valley	**7/31/20**	to	**8/2/20**	**Fri-Sun**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	180	100	80		3.58	3.58	7.16
JR-WTP	85	77	8	Reservoir Elevation (ft)			4148.69
Riverside Canal	362	470	-108	Flow Rate (cfs)			1505
Total Lower Valley	**669**	**689**	**-20**	Difference (Release and Gates Flow) cfs			-1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	3.63	3.63	