Time of Order: **1000** Date of Order: 6/6/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/6/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/6/21**	to	**6/7/21**	**River Boost**	-811	-961	150
Arrey Canal	180	150	30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2590	2490	100
River Pumps	10	10	0	Flow below Percha Dam	2410	2340	70
Leasburg Canal	260	190	70	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-225**	**-300**	75
California Ext.	0	0	0	Flow at Leasburg Cable	1915	1840	75
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-308**	**-308**	0
Eastside Canal	180	130	50	Flow below Mesilla Dam	1007	1082	-75
Westside Canal	400	300	100	Gain/Loss Mesilla-American	**-278**	**-353**	75
(-) Bypass WW32	-30	-30	0	Flow at American Dam	759	759	0
Total Upper Valley	**1020**	**770**	**250**	**District Totals**			
State Line	**6/6/21**	to	**6/9/21**	Total for EBID	935	685	250
La Union West TX	20	20	0	Total for EPCWID	773	773	0
La Union West NM	50	50	0	**Total for Both Districts**	**1708**	**1458**	**250**
La Union East TX	50	50	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-811**	**-961**	150
3 Saints East TX	15	15	0	Total EBID, EPCWID, Mexico	1779	1529	250
3 Saints East NM	15	15	0	Release	2590	2490	100
Totals State Line	**170**	**170**	**0**				
Lower Valley	**6/8/21**	to	**6/10/21**	**Tues-Thurs**			
UR-WTP	15	15	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		6.03	6.03	12.06
JR-WTP	93	93	0	Reservoir Elevation (ft)			4144.48
Riverside Canal	460	460	0	Flow Rate (cfs)			2592
Total Lower Valley	**688**	**688**	**0**	Difference (Release and Gates Flow) cfs			2
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	6.03	6.03	