Time of Order: **1000** Date of Order: 6/8/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/8/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/8/21**	to	**6/9/21**	**River Boost**	-771	-771	0
Arrey Canal	200	180	20	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2610	2590	20
River Pumps	10	10	0	Flow below Percha Dam	2410	2410	0
Leasburg Canal	260	260	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-185**	**-185**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1955	1955	0
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-308**	**-308**	0
Eastside Canal	180	180	0	Flow below Mesilla Dam	1007	1007	0
Westside Canal	440	440	0	Gain/Loss Mesilla-American	**-278**	**-278**	0
(-) Bypass WW32	-30	-30	0	Flow at American Dam	759	759	0
Total Upper Valley	**1080**	**1060**	**20**	**District Totals**			
State Line	**6/10/21**	to	**6/12/21**	Total for EBID	975	975	0
La Union West TX	20	20	0	Total for EPCWID	793	773	20
La Union West NM	50	50	0	**Total for Both Districts**	**1768**	**1748**	**20**
La Union East TX	70	50	20	**Project Totals**			
La Union East NM	30	20	10	Total Gains/Loss	**-771**	**-771**	0
3 Saints East TX	15	15	0	Total EBID, EPCWID, Mexico	1839	1819	20
3 Saints East NM	15	15	0	Release	2610	2590	20
Totals State Line	**200**	**170**	**30**				
Lower Valley	**6/11/21**	to	**6/13/21**	**Fri-Sun**			
UR-WTP	39	15	24		E.Gate	W.Gate	Total
Franklin Canal	172	120	52		6.11	6.11	12.22
JR-WTP	77	93	-16	Reservoir Elevation (ft)			4143.62
Riverside Canal	400	460	-60	Flow Rate (cfs)			2609
Total Lower Valley	**688**	**688**	**0**	Difference (Release and Gates Flow) cfs			-1
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	6.11	6.11	

Gates are been readjusted due to Reservior Elevation Dropping.