Time of Order: **1100** Date of Order: 6/7/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/7/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/7/23**	to	**6/8/23**	**River Boost**	-400	-400	0
Arrey Canal	260	240	20	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2491	2441	50
River Pumps	20	20	0	Flow below Percha Dam	2231	2201	30
Leasburg Canal	320	300	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	10	0	10	Flow at Leasburg Cable	1841	1831	10
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	170	170	0	Flow below Mesilla Dam	926	926	0
Westside Canal	490	490	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	851	851	0
Total Upper Valley	**1240**	**1190**	**50**	**District Totals**			
State Line	**6/8/23**	to	**6/10/23**	Total for EBID	1160	1120	40
La Union West TX	20	10	10	Total for EPCWID	754	744	10
La Union West NM	40	40	0	**Total for Both Districts**	**1914**	**1864**	**50**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2091	2041	50
3 Saints East NM	0	0	0	Release	2491	2441	50
Totals State Line	**140**	**130**	**10**				
Lower Valley	**6/9/23**	to	**6/11/23**	**Fri-Sun**			
UR-WTP	31	31	0		E.Gate	W.Gate	Total
Franklin Canal	160	160	0		5.71	5.71	11.42
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.97
Riverside Canal	390	390	0	Flow Rate (cfs)			2493
Total Lower Valley	**674**	**674**	**0**	Difference (Release and Gates Flow) cfs			2
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.71	5.71	11.42