Time of Order: **1100** Date of Order: 6/8/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/8/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/8/23**	to	**6/9/23**	**River Boost**	-400	-400	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2250	2491	-241
River Pumps	20	20	0	Flow below Percha Dam	1990	2231	-241
Leasburg Canal	300	320	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	10	10	0	Flow at Leasburg Cable	1620	1841	-221
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	170	170	0	Flow below Mesilla Dam	705	926	-221
Westside Canal	490	490	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	630	851	-221
Total Upper Valley	**1220**	**1240**	**-20**	**District Totals**			
State Line	**6/9/23**	to	**6/10/23**	Total for EBID	1120	1160	-40
La Union West TX	20	20	0	Total for EPCWID	624	754	-130
La Union West NM	40	40	0	**Total for Both Districts**	**1744**	**1914**	**-170**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	20	0	20	Total EBID, EPCWID, Mexico	1850	2091	-241
3 Saints East NM	0	0	0	Release	2250	2491	-241
Totals State Line	**160**	**140**	**20**				
Lower Valley	**6/11/23**	to	**6/11/23**	**Sun**			
UR-WTP	31	31	0		E.Gate	W.Gate	Total
Franklin Canal	60	160	-100		5.27	5.27	10.54
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.87
Riverside Canal	340	390	-50	Flow Rate (cfs)			2254
Total Lower Valley	**524**	**674**	**-150**	Difference (Release and Gates Flow) cfs			4
Mexico	**106**	**177**	**-71**	U.S.B.R. gate settings	5.27	5.27	10.54