Time of Order: **1100** Date of Order: 6/9/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/9/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/9/23**	to	**6/10/23**	**River Boost**	-400	-400	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2158	2250	-92
River Pumps	20	20	0	Flow below Percha Dam	1898	1990	-92
Leasburg Canal	290	300	-10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	10	10	0	Flow at Leasburg Cable	1538	1620	-82
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	170	170	0	Flow below Mesilla Dam	703	705	-2
Westside Canal	410	490	-80	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-60	-50	-10	Flow at American Dam	638	630	8
Total Upper Valley	**1120**	**1220**	**-100**	**District Totals**			
State Line	**6/11/23**	to	**6/14/23**	Total for EBID	1030	1120	-90
La Union West TX	20	20	0	Total for EPCWID	622	624	-2
La Union West NM	40	40	0	**Total for Both Districts**	**1652**	**1744**	**-92**
La Union East TX	50	60	-10	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	1758	1850	-92
3 Saints East NM	0	0	0	Release	2158	2250	-92
Totals State Line	**150**	**160**	**-10**				
Lower Valley	**6/12/23**	to	**6/15/23**	**Mon-Thurs**			
UR-WTP	39	31	8		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		5.09	5.09	10.18
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.77
Riverside Canal	340	340	0	Flow Rate (cfs)			2160
Total Lower Valley	**532**	**524**	**8**	Difference (Release and Gates Flow) cfs			2
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	5.09	5.09	10.18