Time of Order: **1100** Date of Order: 6/13/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/13/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/13/23**	to	**6/14/23**	**River Boost**	-400	-400	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	-40	-40	0	Caballo Release	2449	2258	191
River Pumps	20	20	0	Flow below Percha Dam	2189	1998	191
Leasburg Canal	330	330	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1829	1638	191
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	190	170	20	Flow below Mesilla Dam	964	833	131
Westside Canal	450	410	40	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-40	-60	20	Flow at American Dam	879	768	111
Total Upper Valley	**1170**	**1090**	**80**	**District Totals**			
State Line	**6/15/23**	to	**17-Sat**	Total for EBID	1090	1030	60
La Union West TX	10	10	0	Total for EPCWID	782	722	60
La Union West NM	40	40	0	**Total for Both Districts**	**1872**	**1752**	**120**
La Union East TX	70	50	20	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2049	1858	191
3 Saints East NM	0	0	0	Release	2449	2258	191
Totals State Line	**140**	**120**	**20**				
Lower Valley	**6/16/23**	to	**6/18/23**	**Fri-Sun**			
UR-WTP	39	39	0		E.Gate	W.Gate	Total
Franklin Canal	170	100	70		5.64	5.64	11.28
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.81
Riverside Canal	400	430	-30	Flow Rate (cfs)			2449
Total Lower Valley	**702**	**662**	**40**	Difference (Release and Gates Flow) cfs			0
Mexico	**177**	**106**	**71**	U.S.B.R. gate settings	5.64	5.64	11.28