Time of Order: **1100** Date of Order: 6/18/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/18/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/18/23**	to	**6/19/23**	**River Boost**	-400	-400	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	-60	-40	-20	Caballo Release	2306	2306	0
River Pumps	20	20	0	Flow below Percha Dam	2046	2046	0
Leasburg Canal	290	250	40	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1746	1766	-20
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	190	190	0	Flow below Mesilla Dam	831	851	-20
Westside Canal	500	500	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-60	-60	0	Flow at American Dam	766	786	-20
Total Upper Valley	**1140**	**1120**	**20**	**District Totals**			
State Line	**6/19/23**	to	**6/21/23**	Total for EBID	1040	1020	20
La Union West TX	30	30	0	Total for EPCWID	689	709	-20
La Union West NM	60	60	0	**Total for Both Districts**	**1729**	**1729**	**0**
La Union East TX	50	50	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	1906	1906	0
3 Saints East NM	10	10	0	Release	2306	2306	0
Totals State Line	**190**	**190**	**0**				
Lower Valley	**6/20/23**	to	**6/22/23**	**Tues-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		5.38	5.38	10.76
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.66
Riverside Canal	390	410	-20	Flow Rate (cfs)			2305
Total Lower Valley	**589**	**609**	**-20**	Difference (Release and Gates Flow) cfs			-1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.38	5.38	10.76