Time of Order: **1100** Date of Order: 7/2/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/2/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/2/23**	to	**7/3/23**	**River Boost**	-350	-350	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	-60	-30	-30	Caballo Release	2392	2392	0
River Pumps	20	20	0	Flow below Percha Dam	2132	2132	0
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1872	1842	30
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	210	210	0	Flow below Mesilla Dam	927	897	30
Westside Canal	510	510	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-40	-40	0	Flow at American Dam	842	812	30
Total Upper Valley	**1200**	**1230**	**-30**	**District Totals**			
State Line	**7/3/23**	to	**7/5/23**	Total for EBID	1100	1100	0
La Union West TX	10	40	-30	Total for EPCWID	765	765	0
La Union West NM	70	70	0	**Total for Both Districts**	**1865**	**1865**	**0**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-350**	**-350**	0
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	2042	2042	0
3 Saints East NM	10	10	0	Release	2392	2392	0
Totals State Line	**200**	**230**	**-30**				
Lower Valley	**7/5/23**	to	**7/6/23**	**Wed-Thurs**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	120	90	30		5.58	5.58	11.16
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.02
Riverside Canal	410	410	0	Flow Rate (cfs)			2392
Total Lower Valley	**665**	**635**	**30**	Difference (Release and Gates Flow) cfs			0
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.58	5.58	11.16