Time of Order: **1100** Date of Order: 7/6/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/6/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/6/23**	to	**7/7/23**	**River Boost**	-260	-260	0
Arrey Canal	230	230	0	**River Reaches/Stations**			
(-) Bypass	0	-30	30	Caballo Release	2312	2352	-40
River Pumps	20	20	0	Flow below Percha Dam	2082	2122	-40
Leasburg Canal	340	340	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	10	10	0	Flow at Leasburg Cable	1722	1792	-70
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-155**	**-155**	0
Eastside Canal	190	190	0	Flow below Mesilla Dam	797	907	-110
Westside Canal	550	510	40	Gain/Loss Mesilla-American	**-105**	**-105**	0
(-) Bypass WW32	-40	-40	0	Flow at American Dam	732	842	-110
Total Upper Valley	**1320**	**1250**	**70**	**District Totals**			
State Line	**7/6/23**	to	**7/8/23**	Total for EBID	1230	1150	80
La Union West TX	20	10	10	Total for EPCWID	645	765	-120
La Union West NM	80	70	10	**Total for Both Districts**	**1875**	**1915**	**-40**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-260**	**-260**	0
3 Saints East TX	0	20	-20	Total EBID, EPCWID, Mexico	2052	2092	-40
3 Saints East NM	0	10	-10	Release	2312	2352	-40
Totals State Line	**190**	**200**	**-10**				
Lower Valley	**7/9/23**	to	**7/9/23**	**Sun**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	60	170	-110		5.44	5.44	10.88
JR-WTP	93	93	0	Reservoir Elevation (ft)			4145.81
Riverside Canal	360	360	0	Flow Rate (cfs)			2312
Total Lower Valley	**555**	**665**	**-110**	Difference (Release and Gates Flow) cfs			0
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.44	5.44	10.88