Time of Order: **1100** Date of Order: 7/16/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/16/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/16/23**	to	**7/17/23**	**River Boost**	-260	-260	0
Arrey Canal	200	230	-30	**River Reaches/Stations**			
(-) Bypass	-90	-90	0	Caballo Release	2201	2131	70
River Pumps	20	20	0	Flow below Percha Dam	2001	1901	100
Leasburg Canal	280	260	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1791	1711	80
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-155**	**-155**	0
Eastside Canal	230	230	0	Flow below Mesilla Dam	876	796	80
Westside Canal	530	530	0	Gain/Loss Mesilla-American	**-105**	**-105**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	821	741	80
Total Upper Valley	**1120**	**1130**	**-10**	**District Totals**			
State Line	**7/16/23**	to	**7/19/23**	Total for EBID	1020	1030	-10
La Union West TX	20	20	0	Total for EPCWID	727	647	80
La Union West NM	40	40	0	**Total for Both Districts**	**1747**	**1677**	**70**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-260**	**-260**	0
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	1941	1871	70
3 Saints East NM	10	10	0	Release	2201	2131	70
Totals State Line	**170**	**170**	**0**				
Lower Valley	**7/19/23**	to	**7/20/23**	**Wed-Thurs**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	80	60	20		5.22	5.22	10.44
JR-WTP	85	85	0	Reservoir Elevation (ft)			4145.87
Riverside Canal	420	360	60	Flow Rate (cfs)			2200
Total Lower Valley	**627**	**547**	**80**	Difference (Release and Gates Flow) cfs			-1
Mexico	**194**	**194**	**0**	U.S.B.R. gate settings	5.22	5.22	10.44