Time of Order: **1100** Date of Order: 8/7/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/7/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/7/23**	to	**8/8/23**	**River Boost**	-200	-260	60
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1851	1911	-60
River Pumps	0	0	0	Flow below Percha Dam	1851	1911	-60
Leasburg Canal	250	250	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1601	1661	-60
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-155**	55
Eastside Canal	170	170	0	Flow below Mesilla Dam	821	826	-5
Westside Canal	510	510	0	Gain/Loss Mesilla-American	**-100**	**-105**	5
(-) Bypass WW32	-40	-40	0	Flow at American Dam	761	761	0
Total Upper Valley	**890**	**890**	**0**	**District Totals**			
State Line	**8/6/23**	to	**8/9/23**	Total for EBID	780	780	0
La Union West TX	20	20	0	Total for EPCWID	694	694	0
La Union West NM	80	80	0	**Total for Both Districts**	**1474**	**1474**	**0**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-200**	**-260**	60
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	1651	1651	0
3 Saints East NM	0	0	0	Release	1851	1911	-60
Totals State Line	**210**	**210**	**0**				
Lower Valley	**8/9/23**	to	**8/10/23**	**Wed-Thurs**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		4.47	4.47	8.94
JR-WTP	77	77	0	Reservoir Elevation (ft)			4146.3
Riverside Canal	405	405	0	Flow Rate (cfs)			1852
Total Lower Valley	**584**	**584**	**0**	Difference (Release and Gates Flow) cfs			1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	4.47	4.47	8.94