Time of Order: **1100** Date of Order: 8/10/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/10/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/10/23**	to	**8/11/23**	**River Boost**	-200	-200	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1859	1969	-110
River Pumps	0	0	0	Flow below Percha Dam	1859	1969	-110
Leasburg Canal	230	230	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1629	1739	-110
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Eastside Canal	190	190	0	Flow below Mesilla Dam	809	919	-110
Westside Canal	510	510	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-20	-20	0	Flow at American Dam	729	839	-110
Total Upper Valley	**930**	**930**	**0**	**District Totals**			
State Line	**8/10/23**	to	**8/12/23**	Total for EBID	820	820	0
La Union West TX	20	20	0	Total for EPCWID	662	772	-110
La Union West NM	80	80	0	**Total for Both Districts**	**1482**	**1592**	**-110**
La Union East TX	90	90	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-200**	**-200**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1659	1769	-110
3 Saints East NM	0	0	0	Release	1859	1969	-110
Totals State Line	**210**	**210**	**0**				
Lower Valley	**8/13/23**	to	**8/13/23**	**Sun**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	60	170	-110		4.49	4.49	8.98
JR-WTP	85	85	0	Reservoir Elevation (ft)			4146.11
Riverside Canal	365	365	0	Flow Rate (cfs)			1857
Total Lower Valley	**552**	**662**	**-110**	Difference (Release and Gates Flow) cfs			-2
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	4.49	4.49	8.98