Time of Order: **1100** Date of Order: 4/22/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/22/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/22/24**	to	**4/23/24**	**River Boost**	-305	-230	-75
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1100	914	186
River Pumps	0	0	0	Flow below Percha Dam	1100	914	186
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-80**	**-80**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1020	834	186
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-125**	**-75**	-50
Eastside Canal	0	0	0	Flow below Mesilla Dam	765	759	6
Westside Canal	130	0	130	Gain/Loss Mesilla-American	**-100**	**-75**	-25
(-) Bypass WW32	-20	0	-20	Flow at American Dam	685	684	1
Total Upper Valley	**110**	**0**	**110**	**District Totals**			
State Line	**4/24/24**	to	**4/24/24**	Total for EBID	0	0	0
La Union West TX	0	0	0	Total for EPCWID	654	543	111
La Union West NM	0	0	0	**Total for Both Districts**	**654**	**543**	**111**
La Union East TX	110	0	110	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-305**	**-230**	-75
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	795	684	111
3 Saints East NM	0	0	0	Release	1100	914	186
Totals State Line	**110**	**0**	**110**				
Lower Valley	**4/25/24**	to	**4/25/24**	**Thurs**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		2.70	2.70	5.40
JR-WTP	90	90	0	Reservoir Elevation (ft)			4146.85
Riverside Canal	311	310	1	Flow Rate (cfs)			1102
Total Lower Valley	**544**	**543**	**1**	Difference (Release and Gates Flow) cfs			2
Mexico	**141**	**141**	**0**	U.S.B.R. gate settings	2.70	2.70	5.40