Time of Order: **1100** Date of Order: 5/20/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/20/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/20/24**	to	**5/21/24**	**River Boost**	-305	-305	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1050	765	285
River Pumps	0	0	0	Flow below Percha Dam	1050	765	285
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-80**	**-80**	0
California Ext.	0	0	0	Flow at Leasburg Cable	970	685	285
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-125**	**-125**	0
Eastside Canal	50	0	50	Flow below Mesilla Dam	665	560	105
Westside Canal	130	0	130	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-30	0	-30	Flow at American Dam	595	460	135
Total Upper Valley	**150**	**0**	**150**	**District Totals**			
State Line	**5/22/24**	to	**5/22/24**	Total for EBID	0	0	0
La Union West TX	0	0	0	Total for EPCWID	639	354	285
La Union West NM	0	0	0	**Total for Both Districts**	**639**	**354**	**285**
La Union East TX	100	0	100	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-305**	**-305**	0
3 Saints East TX	50	0	50	Total EBID, EPCWID, Mexico	745	460	285
3 Saints East NM	0	0	0	Release	1050	765	285
Totals State Line	**150**	**0**	**150**				
Lower Valley	**5/23/24**	to	**5/23/24**	**Thurs**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	70	35	35		2.59	2.59	5.18
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.59
Riverside Canal	283	183	100	Flow Rate (cfs)			1053
Total Lower Valley	**489**	**354**	**135**	Difference (Release and Gates Flow) cfs			3
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	2.59	2.59	5.18