Time of Order: **1100** Date of Order: 6/5/24

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 6/5/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **6/5/24** | to | **6/6/24** | **River Boost** | -300 | -300 | 0 |
| Arrey Canal | 210 | 190 | 20 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | 2210 | 2210 | 0 |
| River Pumps | 15 | 15 | 0 | Flow below Percha Dam | 2000 | 2020 | -20 |
| Leasburg Canal | 290 | 290 | 0 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Gain/Loss Caballo-Leasburg | **-80** | **-80** | 0 |
| California Ext. | 0 | 0 | 0 | Flow at Leasburg Cable | 1615 | 1635 | -20 |
| Del Rio Lateral | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **-120** | **-120** | 0 |
| Eastside Canal | 200 | 200 | 0 | Flow below Mesilla Dam | 755 | 775 | -20 |
| Westside Canal | 540 | 540 | 0 | Gain/Loss Mesilla-American | **-100** | **-100** | 0 |
| (-) Bypass WW32 | -30 | -30 | 0 | Flow at American Dam | 685 | 705 | -20 |
| **Total Upper Valley** | **1225** | **1205** | **20** | **District Totals** | | | |
| **State Line** | **6/6/24** | to | **6/8/24** | Total for EBID | 1115 | 1095 | 20 |
| La Union West TX | 40 | 40 | 0 | Total for EPCWID | 689 | 709 | -20 |
| La Union West NM | 50 | 50 | 0 | **Total for Both Districts** | **1804** | **1804** | **0** |
| La Union East TX | 70 | 70 | 0 | **Project Totals** | | | |
| La Union East NM | 30 | 30 | 0 | Total Gains/Loss | **-300** | **-300** | 0 |
| 3 Saints East TX | 0 | 0 | 0 | Total EBID, EPCWID, Mexico | 1910 | 1910 | 0 |
| 3 Saints East NM | 0 | 0 | 0 | Release | 2210 | 2210 | 0 |
| **Totals State Line** | **190** | **190** | **0** | | | | |
| **Lower Valley** | **6/8/24** | to | **6/9/24** | **Sat-Sun** | | | |
| UR-WTP | 43 | 43 | 0 | | E.Gate | W.Gate | Total |
| Franklin Canal | 170 | 170 | 0 | | 5.19 | 5.19 | 10.38 |
| JR-WTP | 93 | 93 | 0 | Reservoir Elevation (ft) | | | 4146.69 |
| Riverside Canal | 273 | 293 | -20 | Flow Rate (cfs) | | | 2208 |
| **Total Lower Valley** | **579** | **599** | **-20** | Difference (Release and Gates Flow) cfs | | | -2 |
| **Mexico** | **106** | **106** | **0** | U.S.B.R. gate settings | 5.19 | 5.19 | 10.38 |