Time of Order: **1100** Date of Order: 6/28/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/28/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/28/24**	to	**6/29/24**	**River Boost**	-200	-200	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2230	2330	-100
River Pumps	15	15	0	Flow below Percha Dam	1950	2050	-100
Leasburg Canal	280	280	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	10	-10	Flow at Leasburg Cable	1655	1755	-100
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Eastside Canal	180	180	0	Flow below Mesilla Dam	860	910	-50
Westside Canal	495	535	-40	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-60	-50	-10	Flow at American Dam	820	860	-40
Total Upper Valley	**1210**	**1270**	**-60**	**District Totals**			
State Line	**6/30/24**	to	**7/3/24**	Total for EBID	1110	1200	-90
La Union West TX	50	10	40	Total for EPCWID	743	753	-10
La Union West NM	50	90	-40	**Total for Both Districts**	**1853**	**1953**	**-100**
La Union East TX	50	60	-10	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-200**	**-200**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2030	2130	-100
3 Saints East NM	0	0	0	Release	2230	2330	-100
Totals State Line	**170**	**180**	**-10**				
Lower Valley	**7/1/24**	to	**7/4/24**	**Mon-Thurs**			
UR-WTP	50	46	4		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		5.39	5.39	10.78
JR-WTP	93	93	0	Reservoir Elevation (ft)			4143.91
Riverside Canal	440	484	-44	Flow Rate (cfs)			2229
Total Lower Valley	**643**	**683**	**-40**	Difference (Release and Gates Flow) cfs			-1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.39	5.39	10.78