Time of Order: **1100** Date of Order: 7/6/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/6/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/6/24**	to	**7/7/24**	**River Boost**	-250	-200	-50
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	-20	-20	0	Caballo Release	2420	2300	120
River Pumps	15	15	0	Flow below Percha Dam	2140	2020	120
Leasburg Canal	310	330	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1835	1695	140
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-150**	**-100**	-50
Eastside Canal	180	180	0	Flow below Mesilla Dam	990	900	90
Westside Canal	495	495	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	940	850	90
Total Upper Valley	**1230**	**1250**	**-20**	**District Totals**			
State Line	**7/7/24**	to	**7/10/24**	Total for EBID	1160	1180	-20
La Union West TX	10	10	0	Total for EPCWID	833	743	90
La Union West NM	90	90	0	**Total for Both Districts**	**1993**	**1923**	**70**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-250**	**-200**	-50
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2170	2100	70
3 Saints East NM	0	0	0	Release	2420	2300	120
Totals State Line	**180**	**180**	**0**				
Lower Valley	**7/9/24**	to	**7/11/24**	**Tues-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	120	80	40		5.77	5.77	11.54
JR-WTP	90	90	0	Reservoir Elevation (ft)			4143.74
Riverside Canal	507	457	50	Flow Rate (cfs)			2422
Total Lower Valley	**763**	**673**	**90**	Difference (Release and Gates Flow) cfs			2
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.77	5.77	11.54