Time of Order: **1100** Date of Order: 7/21/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/21/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/21/24**	to	**7/22/24**	**River Boost**	-250	-250	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	-60	-40	-20	Caballo Release	2430	2430	0
River Pumps	10	10	0	Flow below Percha Dam	2150	2150	0
Leasburg Canal	310	310	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1890	1870	20
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Eastside Canal	230	230	0	Flow below Mesilla Dam	985	965	20
Westside Canal	525	525	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	935	915	20
Total Upper Valley	**1245**	**1265**	**-20**	**District Totals**			
State Line	**7/21/24**	to	**7/24/24**	Total for EBID	1175	1195	-20
La Union West TX	10	10	0	Total for EPCWID	828	808	20
La Union West NM	90	90	0	**Total for Both Districts**	**2003**	**2003**	**0**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-250**	**-250**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2180	2180	0
3 Saints East NM	0	0	0	Release	2430	2430	0
Totals State Line	**180**	**180**	**0**				
Lower Valley	**7/24/24**	to	**7/25/24**	**Wed-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		5.93	5.93	11.86
JR-WTP	93	93	0	Reservoir Elevation (ft)			4141.2
Riverside Canal	519	499	20	Flow Rate (cfs)			2422
Total Lower Valley	**758**	**738**	**20**	Difference (Release and Gates Flow) cfs			-8
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.93	5.93	11.86