Time of Order: **1100** Date of Order: 9/13/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/13/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/13/24**	to	**9/14/24**	**River Boost**	-150	-150	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1000	950	50
River Pumps	0	0	0	Flow below Percha Dam	1000	950	50
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1000	950	50
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Eastside Canal	0	0	0	Flow below Mesilla Dam	900	850	50
Westside Canal	100	100	0	Gain/Loss Mesilla-American	**-150**	**-150**	0
(-) Bypass WW32	0	0	0	Flow at American Dam	750	700	50
Total Upper Valley	**100**	**100**	**0**	**District Totals**			
State Line	**9/15/24**	to	**9/18/24**	Total for EBID	0	0	0
La Union West TX	0	0	0	Total for EPCWID	673	623	50
La Union West NM	0	0	0	**Total for Both Districts**	**673**	**623**	**50**
La Union East TX	100	100	0	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-150**	**-150**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	850	800	50
3 Saints East NM	0	0	0	Release	1000	950	50
Totals State Line	**100**	**100**	**0**				
Lower Valley	**9/16/24**	to	**9/19/24**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	110	60	50		2.92	2.92	5.84
JR-WTP	93	93	0	Reservoir Elevation (ft)			4134.93
Riverside Canal	324	324	0	Flow Rate (cfs)			999
Total Lower Valley	**573**	**523**	**50**	Difference (Release and Gates Flow) cfs			-1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	2.92	2.92	5.84