Time of Order: **800** Date of Order: 5/30/25

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/30/2025

Approved EPCWID: EP Time Faxed to Reclamation: **800**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/30/25**	to	**5/31/25**	**River Boost**	-1355	-500	-855
Arrey Canal	150	0	150	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2600	500	2100
River Pumps	15	0	15	Flow below Percha Dam	2450	500	1950
Leasburg Canal	180	0	180	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-535**	**-250**	-285
California Ext.	0	0	0	Flow at Leasburg Cable	1720	250	1470
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-535**	**-250**	-285
Eastside Canal	100	0	100	Flow below Mesilla Dam	755	0	755
Westside Canal	330	0	330	Gain/Loss Mesilla-American	**-285**	**0**	-285
(-) Bypass WW32	-30	0	-30	Flow at American Dam	500	0	500
Total Upper Valley	**745**	**0**	**745**	**District Totals**			
State Line	**5/1/25**	to	**6/4/25**	Total for EBID	665	0	665
La Union West TX	0	0	0	Total for EPCWID	580	0	580
La Union West NM	0	0	0	**Total for Both Districts**	**1245**	**0**	**1245**
La Union East TX	80	0	80	**Project Totals**			
La Union East NM	20	0	20	Total Gains/Loss	**-1355**	**-500**	-855
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1245	0	1245
3 Saints East NM	0	0	0	Release	2600	500	2100
Totals State Line	**100**	**0**	**100**				
Lower Valley	**6/2/25**	to	**6/5/25**	**Mon-Thurs**			
UR-WTP	12	0	12		E.Gate	W.Gate	Total
Franklin Canal	100	0	100		5.91	5.91	11.82
JR-WTP	93	0	93	Reservoir Elevation (ft)			4146.73
Riverside Canal	295	0	295	Flow Rate (cfs)			2599
Total Lower Valley	**500**	**0**	**500**	Difference (Release and Gates Flow) cfs			-1
Mexico	**0**	**0**	**0**	U.S.B.R. gate settings	5.91	5.91	11.82
Second release for 2025 is set for 0800							