Time of Order: **1100** Date of Order: 6/10/25

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/10/2025

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/10/25**	to	**6/11/25**	**River Boost**	-700	-625	-75
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2725	2600	125
River Pumps	15	15	0	Flow below Percha Dam	2465	2340	125
Leasburg Canal	290	290	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-200**	**-200**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1960	1835	125
Del Rio Lateral	0	20	-20	Gain/Loss Leasburg-Mesilla	**-325**	**-325**	0
Eastside Canal	200	180	20	Flow below Mesilla Dam	895	770	125
Westside Canal	540	540	0	Gain/Loss Mesilla-American	**-175**	**-100**	-75
(-) Bypass WW32	-15	-30	15	Flow at American Dam	735	700	35
Total Upper Valley	**1290**	**1275**	**15**	**District Totals**			
State Line	**6/12/25**	to	**6/14/25**	Total for EBID	1180	1175	5
La Union West TX	20	20	0	Total for EPCWID	739	729	10
La Union West NM	50	50	0	**Total for Both Districts**	**1919**	**1904**	**15**
La Union East TX	90	80	10	**Project Totals**			
La Union East NM	25	20	5	Total Gains/Loss	**-700**	**-625**	-75
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2025	1975	50
3 Saints East NM	0	0	0	Release	2725	2600	125
Totals State Line	**185**	**170**	**15**				
Lower Valley	**6/13/25**	to	**6/15/25**	**Fri-Sun**			
UR-WTP	46	39	7		E.Gate	W.Gate	Total
Franklin Canal	160	100	60		6.28	6.28	12.56
JR-WTP	93	85	8	Reservoir Elevation (ft)			4144.05
Riverside Canal	330	405	-75	Flow Rate (cfs)			2725
Total Lower Valley	**629**	**629**	**0**	Difference (Release and Gates Flow) cfs			0
Mexico	**106**	**71**	**35**	U.S.B.R. gate settings	6.28	6.28	12.56