Time of Order: **1100** Date of Order: 6/28/25

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/28/2025

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/28/25**	to	**6/29/25**	**River Boost**	-340	-280	-60
Arrey Canal	300	300	0	**River Reaches/Stations**			
(-) Bypass	-30	-50	20	Caballo Release	2400	2300	100
River Pumps	15	15	0	Flow below Percha Dam	2100	2000	100
Leasburg Canal	360	340	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1755	1695	60
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-190**	**-130**	-60
Eastside Canal	240	240	0	Flow below Mesilla Dam	725	725	0
Westside Canal	580	580	0	Gain/Loss Mesilla-American	**-150**	**-150**	0
(-) Bypass WW32	-30	-30	0	Flow at American Dam	605	605	0
Total Upper Valley	**1455**	**1415**	**40**	**District Totals**			
State Line	**6/30/25**	to	**7/2/25**	Total for EBID	1355	1315	40
La Union West TX	20	20	0	Total for EPCWID	599	599	0
La Union West NM	90	90	0	**Total for Both Districts**	**1954**	**1914**	**40**
La Union East TX	80	80	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-340**	**-280**	-60
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2060	2020	40
3 Saints East NM	0	0	0	Release	2400	2300	100
Totals State Line	**210**	**210**	**0**				
Lower Valley	**7/1/25**	to	**7/3/25**	**Tues-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		6.29	6.29	12.58
JR-WTP	93	93	0	Reservoir Elevation (ft)			4137.71
Riverside Canal	300	300	0	Flow Rate (cfs)			2487
Total Lower Valley	**499**	**499**	**0**	Difference (Release and Gates Flow) cfs			87
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	6.29	6.29	12.58

An additional 85 cfs was added due to possible debris at Caballo inlet. Anticipating release to be 2400 cfs