Time of Order: **1100** Date of Order: 7/18/25

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/18/2025

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/18/25**	to	**7/19/25**	**River Boost**	-230	-230	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1050	1050	0
River Pumps	0	0	0	Flow below Percha Dam	1050	1050	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1050	1050	0
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-30**	**-30**	0
Eastside Canal	0	0	0	Flow below Mesilla Dam	820	840	-20
Westside Canal	200	180	20	Gain/Loss Mesilla-American	**-200**	**-200**	0
(-) Bypass WW32	0	0	0	Flow at American Dam	620	640	-20
Total Upper Valley	**200**	**180**	**20**	**District Totals**			
State Line	**7/20/25**	to	**7/23/25**	Total for EBID	0	0	0
La Union West TX	40	40	0	Total for EPCWID	714	714	0
La Union West NM	0	0	0	**Total for Both Districts**	**714**	**714**	**0**
La Union East TX	160	140	20	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-230**	**-230**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	820	820	0
3 Saints East NM	0	0	0	Release	1050	1050	0
Totals State Line	**200**	**180**	**20**				
Lower Valley	**7/21/25**	to	**7/24/25**	**Mon-Thurs**			
UR-WTP	46	42	4		E.Gate	W.Gate	Total
Franklin Canal	70	70	0		3.36	3.36	6.72
JR-WTP	93	93	0	Reservoir Elevation (ft)			4139.16
Riverside Canal	305	329	-24	Flow Rate (cfs)			1238
Total Lower Valley	**514**	**534**	**-20**	Difference (Release and Gates Flow) cfs			188
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	3.36	3.36	6.72

Order will show a difference of 188 cfs due to intake plug