Time of Order: **1100** Date of Order: 6/4/26

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/4/2026

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/4/26**	to	**6/5/26**	**River Boost**	-1230	-1210	-20
Arrey Canal	280	200	80	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2800	2700	100
River Pumps	15	15	0	Flow below Percha Dam	2520	2500	20
Leasburg Canal	270	270	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-370**	**-370**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1865	1845	20
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-440**	**-440**	0
Eastside Canal	95	95	0	Flow below Mesilla Dam	970	950	20
Westside Canal	340	340	0	Gain/Loss Mesilla-American	**-420**	**-400**	-20
(-) Bypass WW32	-30	-30	0	Flow at American Dam	580	580	0
Total Upper Valley	**990**	**910**	**80**	**District Totals**			
State Line	**6/6/26**	to	**6/6/25**	Total for EBID	910	830	80
La Union West TX	0	0	0	Total for EPCWID	589	589	0
La Union West NM	50	50	0	**Total for Both Districts**	**1499**	**1419**	**80**
La Union East TX	80	80	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-1230**	**-1210**	-20
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1570	1490	80
3 Saints East NM	0	0	0	Release	2800	2700	100
Totals State Line	**150**	**150**	**0**				
Lower Valley	**6/7/26**	to	**6/7/26**	**Sun**			
UR-WTP	11	11	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		6.30	6.30	12.60
JR-WTP	62	62	0	Reservoir Elevation (ft)			4143.88
Riverside Canal	356	356	0	Flow Rate (cfs)			2801
Total Lower Valley	**509**	**509**	**0**	Difference (Release and Gates Flow) cfs			1
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	6.30	6.30	12.60

Rating shift coefficient was corrected for this order