Time of Order: **1100** Date of Order: 7/17/26

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/17/2026

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/17/26**	to	**7/18/26**	**River Boost**	-290	-290	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1080	1080	0
River Pumps	0	0	0	Flow below Percha Dam	1080	1080	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1080	1080	0
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Eastside Canal	0	0	0	Flow below Mesilla Dam	820	820	0
Westside Canal	160	160	0	Gain/Loss Mesilla-American	**-190**	**-190**	0
(-) Bypass WW32	0	0	0	Flow at American Dam	630	630	0
Total Upper Valley	**160**	**160**	**0**	**District Totals**			
State Line	**7/19/26**	to	**7/22/25**	Total for EBID	0	0	0
La Union West TX	40	40	0	Total for EPCWID	681	681	0
La Union West NM	0	0	0	**Total for Both Districts**	**681**	**681**	**0**
La Union East TX	120	120	0	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-290**	**-290**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	790	790	0
3 Saints East NM	0	0	0	Release	1080	1080	0
Totals State Line	**160**	**160**	**0**				
Lower Valley	**7/20/26**	to	**7/23/26**	**Mon-Thurs**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		3.03	3.03	6.06
JR-WTP	93	93	0	Reservoir Elevation (ft)			4135.67
Riverside Canal	317	317	0	Flow Rate (cfs)			1051
Total Lower Valley	**521**	**521**	**0**	Difference (Release and Gates Flow) cfs			-29
Mexico	**109**	**109**	**0**	U.S.B.R. gate settings	3.03	3.03	6.06